

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20193267
Address: 611 SW 3RD ST, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
In-wall Inspection	John Borns	Passed	Thursday, January 02, 2020

Comments: OK TO COVER WHEN READY LIGHT-GAUGE STEEL WALL FRAMING + IN-WALL SYSTEMS. SOME DESIGN WALLS OMITTED. REMINDER -- NO CEILING TILE IS TO BE PLACED PRIOR TO ABOVE-CEILING INSPECTION AND APPROVAL EXCEPT THOSE FEW WHICH MAY BE NECESSARY FOR INSTALLATION OF ELECTRICAL OR OTHER DEVICES.