

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20192214
Address: 3332 SW JESSIE LN, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Brandon Kalwei	Failed	Monday, January 06, 2020

Corrective Action Required:

1	Misc	-install erosion control before any future inspections -over bored exterior studs, left of kitchen sink - protect electrical wires in laundry room at bottom plate, north wall - loose hold down nuts throughout garage - hold down bolts must be installed in the middle third of plate, install where needed in throughout garage - fire block master bathroom penetrations through subfloor - protect waterline at top plate, throughout basement bathroom - fireblock double walls vertically in basement per code - fireblock south double wall at top plate where piping goes through - hold down bolts need to be installed within middle third of plate in basement, install bolts where needed, loose hold down bolts throughout basement - support fir out ceiling in basement every 3' - fire block underneath 1st level spare bathtub Do not insulate
---	------	---

Comments: