

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20193157
Address: 940 NW PRYOR RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Storm - Sewer Construction Inspection	Joe Starlin	Partial	Monday, January 06, 2020

Informational:	
1 Misc	11-9-19 1:27pm They have installed 3 sticks of storm pipe coming out of B2.
Informational:	
2 Misc	1-3-2020 9:25am They have dug out and cored the storm box for the drains.
Informational:	
3 Misc	1-6-2020 They have completed the storm on the south end of the building and are now digging out for the north end.9:37am They are still digging out. 1:33pm They have the storm drains connected and are working on backfilling.

Comments: