

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20192706
Address: 940 NW PRYOR RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Underslab Plumbing Inspection - Commercial	John Borns	Partial	Tuesday, January 07, 2020

Partial Correction:

1 Misc

OK TO COVER WHEN READY UNDER-SLAB PVC SANITARY DRAIN, WASTE, & VENT PIPING AT: 16" SAN PVC FROM 5' O/S B/L TO 10' I/S B/L AT A'/11.5; ALL GD AND RD PIPING N OF (7.3) -- INTERCEPTOR AND CONNECTING PIPING NOT READY; ONE 8" PVC & ONE 16" ON 1.5 FROM 5' O/S W B/L TO 1.5/E.8; **8" FROM A/5.7 SOUTH TO CONNECTION TO 10" AT A.2/1.5 (THREE 4" BRANCHES TO WEST WALL)**; ALL EXCEPT LOCATIONS WHERE INTERCEPTOR AND OTHER STRUCTURES HAVE YET TO BE INSTALLED AND CONNECTED;

ENSURE PRESSURE-TESTING OF PIPING SYSTEM IS PERFORMED PER IPC 312

Comments: