

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRRES20192732  
Address: 2921 NW THOREAU DR, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>All Rough Inspection - Residential</b>	Patrick Schonfeldt	Failed	Wednesday, January 08, 2020

Corrective Action Required:

1	Misc	<<Install plumbing plates master closet <<Solid block floor joists at all bearing locations throughout <<Install double perlins per plan at attic over hallway. <<2nd floor plan shows 2x6 walls. Install 2x6 wall on 2nd floor or revise plans.  <<support all dwv throughout at 48" o.c. <<Reinstall missing blocks at cantilever locations in basement <<No top plate connection at front entryway tall walls. Install straps to tie tall walls to perpendicular walls.
---	------	---

Comments: