

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20192214
Address: 3332 SW JESSIE LN, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Brandon Kalwei	Failed	Monday, January 13, 2020

Corrective Action Required:

1	Misc	-install erosion control before any future inspections - protect electrical wires in laundry room at bottom plate, north wall, * 3" plate required - loose hold down nuts throughout garage and basement - protect waterline at top plate, throughout basement bathroom * must be protected 3" - fireblock double walls vertically in basement per code *solid blocking needed, loose insulation not allowed for current width span - support fir out ceiling in basement every 3' - fire block underneath 1st level spare bathtub - address notched floor joist on south end where pipe goes through - fireblock deadspace in south side basement Do not insulate
---	------	--

Comments: