

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRRES20192035  
Address: 1105 NE GOSHEN CT, LEES SUMMIT, MO 64064

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>All Rough Inspection - Residential</b>	Khanh Nguyen	Failed	Wednesday, January 22, 2020

Corrective Action Required:

1 Misc

FRAMING:

- Strap garage portal brace wall header per code, nail sheathing to sill plates with 8d@3" oc
- Install ceiling joist hangers near garage portal wall
- Provide attic access to roof space above garage
- Install security blocking at garage exterior door per security code
- Nail corner studs with 16d@12" oc, or equivalent nailing throughout
- Insulate first, then solid block cantilevered joists above bearing wall
- Fb wall from soffit above cooktop
- Windows located within 24" of the rear exterior doors shall be safety tempered glass windows
- Fb fireplace space from ceiling space; Fb two dead spaces and wall space behind refrigerator (in front office) from ceiling space;
- Nail siding to studs at front bedroom
- Have engineer address roof hip&ridge support above front bedroom
- Install beam underneath to carry load above master bedroom door
- Install stud support for (3)2x12 roof beam at laundry/bath wall. Solid block underneath point load
- Install joist hangers at joist-lvl connections at basement stair wall
- Add solid blocking (lvl or 2x lumber) under I beam point load below cooktop
- Provide TJI floor plan

**PLUMBING:**

- Label radon piping

**MECHANICAL:**

- Fasten fireplace to framing
- Move return air opening out of front office dead space

**ELECTRICAL:**

- Move fireplace switch out to wall surface;
- Secure wiring within 12" of fireplace TV outlet box
- Install a wall receptacle at master bedroom wall more than 24" in width

**\*\*OK TO INSULATE**

**Comments:**