CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200 DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20182604 Address: 837 NW DONOVAN RD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:	
Rated Assembly Inspection	John Borns	Partial	Thursday, January 23, 2020	
Partial Correction:				
1 Misc	OK TO COVER WHEN READY 5/8" TYPE X GWB AT FIREWALL:			
	2ND LAYERS; FULL HEIGHT	VE CEILING; 2ND LAYER HU		
	3RD FLOOR: WEST FACE: BELOW CEILIN 1ST LAYER; 2NDLAYER CORRIDOR,	ST FACE: BELOW CEILING: 1ST LAYER; 2ND LAYER FULL HEIGHT; EAS LAYER;		
	2ND FLOOR: WEST FACE: 1ST LAYER FUI	LL HEIGHT; 2ND LAYER ABO\	/E CEILING;	
	1ST FLOOR: WEST FACE: UNIT SIDE OF FLOOR TWO LAYERS FULL HEIGHT + FIRESTOP; GARAGE/ CORRIDOR/GARAGE SIDE OF FLOOR 1ST & 2ND LAYERS;			
	4' SECUROCK SHEATHING	PROJECTION OUTSIDE SOUT	H BUILDING WALL	

TWO LAYERS FULL HEIGHT.

	RIGHT WING: 4TH FLOOR: BOTH FACES ABOVE CEILING 1ST LAYER; 2ND LAYER ABOVE CEILING B/F; FIRESTOPPED; UNIT FACE: BELOW CEILING 1ST & 2ND LAYERS FIRESTOPPED 3RD FLOOR: BOTH FACES ABOVE CEILING 1ST & 2ND LAYERS; 2ND FLOOR: BOTH FACES ABOVE CEILING 1ST & 2ND LAYERS; 1ST FLOOR: BOTH FACES ABOVE CEILING 1ST & 2ND LAYERS; 1ST LAYER BELOW CEILING;
Partial Correction: 2 Misc	4' SECUROCK SHEATHING PROJECTION OUTSIDE SOUTH BUILDING WALL TWO LAYERS FULL HEIGHT.
	OK TO COVER WHEN READY GWB BEHIND TUBS & SHOWERS AT:
	CENTER SECTION: ONE LAYER AT 4TH, 3RD, 2ND FLRS; 1ST FLR RM 110; 2ND LAYER @ 2ND FLR & 1ST FLR RM 110; 2nd floor shearwalls & firewalls 2nd layer type X
	RIGHT WING: TWO LAYERS WHERE REQUIRED @ 4TH, 3RD, 2ND, 1ST FLRS
Partial Correction: 3 Misc	2ND LAYER AT 417, 409, 211, 221
	5/8" TYPE X GWB OK TO TAPE, MUD, AND FIRESTOP AT:
	CENTER SECTION:
Partial Correction: 4 Misc	HAT CHANNEL 3RD CORRIDOR
	RC Channels 3rd floor corridor walls & ceiling, 3rd floor unit ceilings 2ND FLOOR: CEILINGS & WALLS UNITS & CORRIDOR
	OK TO COVER WHEN READY COMPONENTS OF RATED ASSEMBLIES AT STAIRWELL WALLS/CEILINGS:
	STAIRWELL 1: 1ST FLOOR: 1ST LAYER; 2ND LAYER; 2ND FLOOR: 1ST LAYER; 2ND LAYER; 3RD FLOOR: 1ST LAYER; 2ND LAYER; 4TH FLOOR: 1ST LAYER; 2ND LAYER @ WELL FACE BELOW TOWER; CEILINGS HIGH & LOW 1ST LAYER; 2ND LAYER; 3RD LAYER + HAT CHANNEL; 4TH LAYER STAIRWELL 2:

	1ST FLOOR: 1ST LAYER; 2ND LAYER; 2ND FLOOR: 1ST LAYER; 2ND LAYER @ 2 OF 3 WALLS; 3RD FLOOR: 1ST LAYER; 2ND LAYER; 4TH FLOOR: 1ST LAYER INSIDE FACE; 2ND LAYER BOTH FACES; WALLS ABOVE CEILING AT TOWER 1ST AND 2ND LAYERS; WALLS BELOW CEILING AT TOWER 1ST & 2ND LAYERS; CEILINGS HIGH & LOW 1ST & 2ND LAYERS; 4TH RC, 4TH LAYER
	STAIRWELL 3: 1ST FLOOR: WELL FACE 1ST LAYER, 2ND LAYER; CORR / UNIT 110 FACE 1ST LAYER + 2ND LAYER; LOW CEILING ONE LAYER; 2ND FLOOR: WELL FACE 1ST LAYER, 2ND LAYER; BACKSIDE 2 LAYERS; LOW CEILING 1ST LAYER; 3RD FLOOR: WELL FACE 1ST LAYER, 2ND LAYER; BACKSIDE 1ST LAYER 4TH FLOOR: WELL FACE 1ST LAYER, 2ND LAYER; BACKSIDE 1ST & 2ND LAYER; TOP OF TOWER: 1ST & 2ND LAYERS ABOVE CLG @ W WALL; CEILING AND WALLS BELOW CEILING 1ST & 2ND LAYERS; HIGH & LOW CEILINGS 3 LAYERS + HAT CHANNEL, 4TH LAYER;
	NOTE: FIRESTOPPING WHERE PVC PIPE INTERRUPTS GWB IS SUBJECT TO APPROVAL WHEN COMPLETED. USE ONLY LISTED FIRECAULK;
Partial Correction: 5 Misc	OK TO COVER WHEN READY FRAMING, THEN 5/8" MOLD-RESISTANT FIRECODE X GWB @ ELEVATOR SHAFTS:
	ELEVATOR #1:
	FRAMING - FLOORS 4,3,2,1 SPACES BETWEEN JOISTS AT BACKSIDE
	1ST FLOOR: 1ST & 2ND LAYERS
	WALL INTERIOR FACE: FULL HEIGHT 1ST LAYER CEILING: 1ST LAYER
	; 2ND LAYER; 3RD LAYER + HAT CHANNEL; 4TH LAYER 2ND FLOOR: 1ST 2nd layer walls 3RDFLOOR: 1ST 2nd layer walls 4TH FLOOR: 1ST 2nd layer walls
	ELEVATOR #2:
	WALL INTERIOR FACE: FULL HEIGHT 1ST LAYER; 2ND LAYER
	CEILING: 1ST LAYER; 2ND LAYER; 3RD LAYER + HAT CHANNEL; 4TH LAYER
	EXTERIOR FACE:

		4TH FLOOR 1ST LAYER + 2ND LAYER FULL HEIGHT 3RD FLOOR 1ST LAYER; 2ND LAYER FULL HEIGHT 2ND FLOOR: 1ST LAYER FULL HEIGHT; 2ND LAYER FULL HEIGHT 1ST FLOOR: 1ST LAYER FULL HEIGHT; 2ND LAYER FULL HEIGHT SPACES BETWEEN JOISTS AT BACKSIDE
Partial Co	www.atia.a.	1ST FLOOR: 1ST & 2ND LAYERS
6	Misc	COMPONENTS OF RATED ASSEMBLIES AT MECHANICAL CHASES:
0	WIISC	AT UNIT 409: FRAMING + 1ST LAYER;
Partial Co	rrection:	
7	SECOND FLOOR	CENTER SECTION: 1ST LAYER UNITS 210-217;
		CORRIDOR: 1ST LAYER;
		SHEAR WALLS AT:
		UNIT 110: SW #3 1ST LAYER + 2ND LAYER; SW #4 1ST LAYER + 2ND LAYER;
Partial Co	rrection:	
8	Misc	Right wing
		3rd floor stairway wall & ceiling 1 layer type X
		3rd floor units & corridor walls & ceiling 1 layer type X
		Center
		RC channel 1st floor A5
		RC channel 2nd floor units corridor walls & ceiling

Comments: