

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20171612

Address: 3550 SW HOLLYWOOD DR, Unit:G2, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Final Building Inspection - Commercial	Patrick Schonfeldt	Failed	Thursday, January 23, 2020

Corrective Action Required:

1	Misc	- Inspection failed no rough framing on exterior garage portal framing and hold down nail patterns, electrical under-slab or under-ground inspections, no footing inspection has been performed, Submit engineer report on footings. Submit engineers report on Garage portal framing. - Seal all exterior light fixtures
---	------	--

Comments: