

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRCOM20171613

Address: 3560 SW HOLLYWOOD DR, Unit:G1, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Final Building Inspection - Commercial</b>	Brandon Kalwei	Failed	Thursday, January 23, 2020

Corrective Action Required:

1	Misc	-Inspection failed no rough framing on exterior garage portal framing and hold down nail patterns, electrical under-slab or under-ground inspections,  -Submit engineers report on Garage portal framing.  -Seal all exterior light fixtures  - No footing inspection has been performed, engineer letter needs to be provided for footings.
---	------	--

Comments: