

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSUBD20182652  
Address: 2100 SW LADDERBACK DR, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>DE - Sanitary Sewer - Vacuum</b>	John DiMauro	Passed	Tuesday, December 31, 2019

Informational:

1	Misc	John DiMauro 12/26/2019 4:00 PM
---	------	---------------------------------

MH 1-1:  
11.5'ft deep  
Held for 2.5 min with no drop  
Test passed.

MH 2-1:  
14'ft deep  
Held for 2.5 min with no drop  
Test passed.

MH 2-2:  
13'ft deep  
Held for 2.5 min with no drop  
Test passed.

MH 2-3:  
13'ft deep  
I observed a drop on the gauge from 10 to 9.25 in the 2.5 min test.  
Test passed.

MH 3-1:  
13'ft deep  
I observed a drop on the gauge from 10 to 9.5 in the 2.5 min test.  
Test Passed.

MH 3-2:  
13'ft deep  
I observed a drop on the gauge of more than 1" within the 2.5 min test time.  
TEST FAILED  
The crew plans to make corrections to the MH tomorrow morning and will call back for another test.

Informational:  
2 Misc

John DiMauro 12/31/2019 8:34 AM

On Friday 12/27/2019 The Redford crew made corrections to MH 3-2 and vacuum tested it again.

Marquelle Williams observed the test and verified that the MH passed Testing.

The MH is 13'ft deep and held for 2.5 minutes with no drop on the gauge.

**Comments:**