

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20182652
Address: 2100 SW LADDERBACK DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Sanitary Sewer - Vacuum	John DiMauro	Partial	Thursday, December 26, 2019

Informational:

1	Misc	John DiMauro 12/26/2019 4:00 PM
---	------	---------------------------------

MH 1-1:
11.5'ft deep
Held for 2.5 min with no drop
Test passed.

MH 2-1:
14'ft deep
Held for 2.5 min with no drop
Test passed.

MH 2-2:
13'ft deep
Held for 2.5 min with no drop
Test passed.

MH 2-3:
13'ft deep
I observed a drop on the gauge from 10 to 9.25 in the 2.5 min test.
Test passed.

MH 3-1:

13'ft deep

I observed a drop on the gauge from 10 to 9.5 in the 2.5 min test.

Test Passed.

MH 3-2:

13'ft deep

I observed a drop on the gauge of more than 1" within the 2.5 min test time.

TEST FAILED

The crew plans to make corrections to the MH tomorrow morning and will call back for another test.

Comments: