

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRRES20192822  
Address: 4068 NE CHAPEL MANOR DR, LEES SUMMIT, MO 64064

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>All Rough Inspection - Residential</b>	Khanh Nguyen	Failed	Monday, January 27, 2020

Corrective Action Required:

1 Misc

FRAMING:

- Solid block between rafters along exterior wall where the separation distance from neighboring house walls is less than 12 ft; or provide 1 hr fire protection underneath soffit
- Install ceiling joists hangers above front bedroom
- Install security blocking at exterior door jambs per security code
- Solid block underneath roof-support beam at foyer wall
- Fb basement wall from ceiling space
- Solid block cantilevered joists above bearing wall
- Brace interior walls per plan

**\*\*NOTHING HAS BEEN CORRECTED ON THE FRAMING PART**

**Comments:**