

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20190683
Address: 3301 NE RALPH POWELL RD, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Commercial	Khanh Nguyen	Failed	Tuesday, January 28, 2020

Partial Correction:

1 Misc

ABOVE HARD-LID CEILING ALL-ROUGH ONLY:

- Engineer address change of mezzanine floor TJIs to trusses. Mezzanine floor trusses need to be tied down to I beam
- Tie down girder trusses at I beam
- Complete all mechanical: return air ducting, complete and insulating all supply ducting, and all exhaust ducting

Comments: