

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20192422

Address: 560 NW CHIPMAN RD, Unit:IR, LEES SUMMIT, MO 64086560 NW CHIPMAN RD, LEES SUMMIT, MO
64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Water Line - Construction Inspection	Joe Starlin	Partial	Tuesday, January 28, 2020

Informational:

1	Misc	12-6-19 They have set the vault and poured the floor. They have dug up the water main to prepair for the tie-in.
---	------	--

Informational:

2	Misc	12-10-19 9:16am The water is shut off for the water main tie-in.
---	------	--

Informational:

3	Misc	12-10-19 9:16am The water is shut off for the water main tie-in. 11:59am The tie-in is complete and they have poured the thrusts block. They have covered everything with a blanket due to weather.
---	------	---

Informational:

4	Misc	1-28-20 10:15am I inspected the fire line going to the building. They have two forty five's and have poured thrust blocks. They will be covering them with blankets due to weather.
---	------	---

Comments: