

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20193433
Address: 840 NW PRYOR RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Storm - Pipe	Joe Starlin	Partial	Thursday, January 23, 2020

Informational:

1	Misc	3:08pm 1/21/20 They are installing roof drains across the road and will get compaction test at a later date.
---	------	--------------------------------------------------------------------------------------------------------------

Informational:

2	Misc	1-23-20 8:51am Kat is digging and installing roof drains from the parking lot to the building. They are currently crossing the road and will get compaction test at a later date in order to keep the road open at this time.
---	------	-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------

Comments: