

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20192007
Address: 1900 SW MERRYMAN DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Occupancy Inspection - Codes Residential	Patrick Schonfeldt	Failed	Wednesday, January 29, 2020

Corrective Action Required:

- | | | |
|---|------|--|
| 1 | Misc | <ul style="list-style-type: none">- Secure oven with anti tip device- GFCI protection required at washing machine outlet- Main water line, shear off set screw on anti siphon- Hot water heater discharge line minimum distance to floor 2x discharge pipe diameter up to 6" maximum- Seal around exterior light fixtures- Place splash blocks at gutter down spouts and sump pump discharge. Minimum distance 3' from foundation- Submit as graded plot plan for review prior to sod placement- Complete final grade and place sod |
|---|------|--|

Comments: