

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20191069
Address: 500 SE M 150 HWY, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Site Visit	John DiMauro	Partial	Thursday, January 30, 2020

Informational:
1 Misc

I met with the foreman for the Earth Works crew to discuss their plan for the remainder of the project. The crew is going to be working on site prep for the remainder of the week due to the recent weather events. The crew plans on blasting rock next week and installing storm line 12 & Sanitary line D. I will follow up with inspections next week.

Comments: