

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSUBD20182652  
Address: 2100 SW LADDERBACK DR, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>DE - Water Line - Construction Inspection</b>	John DiMauro	Partial	Thursday, January 30, 2020

Informational:

1 Misc

The Redford crew completed the water line 3 install. Photos of the work have been uploaded. The crew is currently working on the line 2 install on the east end. I will return this afternoon for further inspection.

Informational:

2 Misc

The Redford crew started the install of water line 2 on the east end of the line at station 16+70.11 and installed approximately 300'ft of the line. The crew also poured thrust blocks on the line. Photos of the work are uploaded into the system.

**Comments:**