

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRSUBD20192551  
Address: 1701 SE OLDHAM PKWY, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

| Inspection:                                      | Inspector:   | Outcome: | Date:                    |
|--|--------------|----------|--------------------------|
| <b>DE - Water Line - Construction Inspection</b> | John Jackson | Partial  | Friday, January 31, 2020 |

Informational:

1

Contractor has installed approximately 1300' of 12" PVC Public water main was installed from 1/2/20 to 1/30/20. Fittings were installed as-per plans Sheet W2.6, W2.5, & W2.4. There have been inclement weather that has slowed progress throughout the month of January. Contractor will continue to install 12" PVC Public water main.

**Comments:**