

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20182652
Address: 2100 SW LADDERBACK DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Water Line - Construction Inspection	John DiMauro	Partial	Friday, January 31, 2020

Informational:

1 Misc

The Redford crew completed the water line 3 install. Photos of the work have been uploaded. The crew is currently working on the line 2 install on the east end. I will return this afternoon for further inspection.

Informational:

2 Misc

The Redford crew started the install of water line 2 on the east end of the line at station 16+70.11 and installed approximately 300'ft of the line. The crew also poured thrust blocks on the line. Photos of the work are uploaded into the system.

Informational:

3 Misc

The Redford crew tied onto the existing valve on the west end of line 1. I verified that the materials and install meet the City of LS Standards. The water was restored and the crew plans to hydrostatic test the 3 lines next week.

Comments: