

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20190679
Address: 222 SW MAIN ST, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
In-wall Inspection	John Borns	Partial	Monday, February 03, 2020

Partial Correction:

1 Misc

OK TO COVER WHEN READY LIGHT-GAUGE STEEL WALL FRAMING + IN-WALL SYSTEMS AT: **2ND FLOOR COMPLETE; 1ST FLOOR EXCEPT SPACE 114**

REMINDER -- NO CEILING TILE IS TO BE PLACED PRIOR TO ABOVE-CEILING INSPECTION AND APPROVAL EXCEPT THOSE FEW WHICH MAY BE NECESSARY FOR INSTALLATION OF ELECTRICAL OR OTHER DEVICES.

Comments: