

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20191159
Address: 120 SW BLUE PKWY, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Suspended Slab Inspection	John Borns	Partial	Monday, February 03, 2020

Partial Correction:

1 Misc

PREP FOR POUR OF SUSPENDED SLABS:

- SURGE TANK LID: ENSURE MINIMUM 1" RE-BAR COVERAGE AT PERIMETER FORMS
- PUMP PIT SLAB: COMPLETE CHAIR INSTALLATION TO SEPARATE T&B RE-BAR MATS
- CAISSON LIDS: ENSURE SPLICE LAPS ARE MINIMUM OF 40 DIAMETERS

Comments: