

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20191083
Address: 109 SW MEADOWBROOK DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Sidewalk Inspection	John DiMauro	Partial	Monday, February 03, 2020

Corrective Action Required:

2	Misc	The sidewalk is not complete. The ADA ramp that the sidewalk will be tying into on the west side of the property is not the correct type of ramp. The ramp will need to be removed and replaced with a Type B ADA ramp.
---	------	---

Informational:

1	Misc	PRE POUR INSPECTION
---	------	---------------------

The forms are set and there appears to be sufficient compacted aggregate.

Informational:

3	Misc	PRE POUR INSPECTION
---	------	---------------------

ADA ramp is formed up. There appears to be sufficient compacted aggregate.

Comments: