

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20193404
Address: 855 NE WOODS CHAPEL RD, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
In-wall Inspection	Khanh Nguyen	Failed	Wednesday, February 05, 2020

Corrective Action Required:

1	Misc	-Support all electrical boxes -Anchor sill plates at max 24" on center. Anchor sill plates within 12" of breaks -UFER grounding connection must be accessible -Protect plumbing at bottom wall plate with BOCA plate -Install H2A straps tying exterior wall to joists per plan -Install shear wall anchor at door
---	------	---

Comments: