

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRCOM20173051  
Address: 1980 SE BLUE PKWY, LEES SUMMIT, MO 64063

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>In-wall Inspection</b>	Khanh Nguyen	Failed	Friday, February 07, 2020

**Corrective Action Required:**

1	Misc	1ST FL CORRIDOR-OK TO ROCK ONE SIDE
---	------	-------------------------------------

**1ST AND 2ND FL IN-WALL:**

- PROTECT ALL PLUMBING AT 1ST FL BOTTOM TRACK WITH BOCA PLATES
- FIX CUT STUD IN 1ST FL WOMEN'S RESTROOM
- FB 2ND FLOOR PENETRATIONS
- INSTALL BLOCKINGS FOR WRAP BARS

**Comments:**