

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRRES20192761  
Address: 4704 NE SARATOGA CT, LEES SUMMIT, MO 64064

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>All Rough Inspection - Residential</b>	Khanh Nguyen	Failed	Monday, February 10, 2020

Corrective Action Required:

1 Misc

FRAMING:

-Install double joist at stair floor opening

**\*\*Code requires double header joist for floor frame opening. You can get the engineer to address this. In case the engineer also requires the double header joist, then you will have to redo the gas piping and retest.**

-Toe nail all joists to sill plates

**\*\*Not done**

PLUMBING:

-Strap exterior wall and interior bearing wall top plates where bored more than 50%

**Comments:**