

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRCOM20192495

Address: 2931 NE INDEPENDENCE AVE, LEES SUMMIT, MO 64064

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Rough Framing Inspection - Commercial</b>	Khanh Nguyen	Failed	Monday, February 10, 2020

Corrective Action Required:

1 Misc

ROOF FRAMING ONLY:

- Tie down trusses at front (west) entrance
- Nail together all girder trusses per truss details
- Install tie down devices against uplift for GT G02&G06 at interior ends; Install tie down devices against uplift for GT G01&G05 at interior ends
- Install HJC26 device for corner trusses connection to G06
- Anchor down support studs for G02
- Nail hanger to SW corner truss CJ21
- Brace all trusses per plan

Comments: