CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063

(816)969-1200

DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRESRES20191301

Address: 4728 NE SARATOGA CT, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection: Inspector: Outcome: Date:

Occupancy Inspection - Codes Khanh Nguyen Failed Tuesday, February 11,

Residential 2020

Corrective Action Required:

1 Misc -Final grade, sod, downspout and sump pump extensions. Make sure the final

grade at rear not discharge onto neighboring house to the north. Check with

Field Service inspection for master drainage

-Make sure that the sewer tracer wire and port are installed and available at

grade level

-Seal exterior wall penetrations, seal above AC disconnect, meter, etc

-Install tamper-proof caps at AC valves

Sea

-Tie down the deck roof to upper&lower posts with lags screws or straps

-Install front entry outdoor receptacle. Secure and install weather-proof cover

-Garage door not self closing

-Basement exterior door strike plate not installed per code.

-Provide AFCI protection for all outlets located in areas as required per NEC

210.12

-Provide gfci protection for dish washer outlet per NEC 210.8(D)

-Furnace condensate drain pipe must be able to be cleaned out

Comments: