

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20190654

Address: 2030 NW OBRIEN RD, LEES SUMMIT, MO 640812020 NW OBRIEN RD, LEES SUMMIT, MO 64081500
NW PRYOR RD, LEES SUMMIT, MO 64081450 NW PRYOR RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Storm - Sewer Construction Inspection	Ronald Paynter	Partial	Tuesday, February 11, 2020

Informational:

1	Misc	Jim's crew has completed storm lines 1 and 16. They are working on storm line 2. Curb inlet box 2-5 was manufactured wrong and has to be replaced. They also set storm lines A and B. Field inlet B-0 is setting high compared to neighboring yard. They need to reshoot elevations and see what is wrong and how to correct the issue. RP 10-18-19
---	------	---

Informational:

2	Misc	Darren's crew reset the corrected curb inlet 2-5 and curb inlet 2-6. They also set 60 ft of storm pipe. RP 10-24-19
---	------	---

Informational:

3	Misc	Darren's crew set curb inlet 17-1 and laid 150 ft of storm pipe. They also poured collars and inverts for curb inlets 2-5, 2-6 and 17-1. RP 10-25-19
---	------	--

Informational:

4	Misc	Jim's crew installed storm line 10. This included manhole 10-1, curb inlets 10-2 and 10-3, along with 264 ft of 24 inch corrugated HDPE storm pipe. RP 11-18-19
---	------	---

Informational:

5	Misc	Jim's crew set storm manhole 6-1 and curb inlet 6-2 along with 130 ft of 24 inch HPDE storm pipe. RP 11-21-19
---	------	---

Informational:

6	Misc	Jim's crew set storm outlet 6-0 and curb inlet 6-3 along with 110 ft of 30 inch
---	------	---

Informational:		and 40 ft of 24 inch HDPE storm pipe. RP 11-25-19
7	Misc	Jim's crew set field inlet 6-4 along with 160 ft of 18 inch HDPE storm pipe. RP11-26-19
Informational:		
8	Misc	Jim's crew encountered a rock shelf on storm line 6 that they have to break out. The set 110 ft of 15 inch HDPE storm pipe. RP 11-27-19
Informational:		
9	Misc	Jim's crew completed storm line 6 and is moving on to storm lines 8 and 9. RP 12-3-19
Informational:		
10	Misc	Jim's crew completed storm line 6 and is moving on to storm lines 8 and 9. RP 12-3-19
Informational:		
11	Misc	Jim's crew completed installation of storm line 9. RP 12-3-19
Informational:		
12	Misc	Jim's crew completed storm lines 7 and 8. They also laid 600 ft of 15 inch HDPE storm pipe. RP 12-6-12
Informational:		
13	Misc	Jim's crew has completed storm line 4. They have also set MH 4-1 and curb inlets 4-2 and 4-3. RP 1-28-20
Informational:		
14	Misc	Jim's crew completed storm line 3. They set curb inlets 3-3, 3-4, 3-5 and 3-6. RP 2-7-20

Comments: