

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRCOM20192572  
Address: 1980 SE BLUE PKWY, LEES SUMMIT, MO 64063

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

| Inspection:               | Inspector:   | Outcome: | Date:                        |
|---------------------------|--------------|----------|------------------------------|
| <b>In-wall Inspection</b> | Khanh Nguyen | Failed   | Wednesday, February 12, 2020 |

Corrective Action Required:

|   |      |  |
|---|------|--|
| 1 | Misc | 1ST FL:<br>NW AREA BOUNDED BY CORRIDORS :<br>-Protect plumbing at bottom wall track<br>-Complete insulating and supporting all in-wall water lines<br>-Install blocking for grab bars<br><br>3RD FL:<br>-Rms not ready: 3-100/111/122/124/125/137<br>-Fb floor penetrations<br>-Support and insulate in-wall water lines |
|---|------|--|

**Comments:**