

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20200266
Address: 829 SW LEMANS LN, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Above Ceiling Inspection	Mark Harding	Failed	Friday, February 14, 2020

Corrective Action Required:

1	Misc	WOOD PARTITION WALL BUILT AND ROCKED WITHOUT INSPECITON. NM ABOVE CEILIN, TERMINAT NM AND INSTALL MC CABLE. LEAVE CEILING TILE OPEN AND LADDER READY AT FINAL FOR ABOVE CEILING AND TERMINATION OF 2 JUNCTION BOXES.
---	------	---

Comments: