

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20193328
Address: 920 NW PRYOR RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

| Inspection: | Inspector: | Outcome: | Date: |
|--|---------------|----------|---------------------------|
| DE - Water Line - Construction Inspection | Steve Robbins | Partial | Monday, December 23, 2019 |

Informational:

1 Misc

The contractor installed approximately 100 ft/5 sticks of 8" pipe. The contractor connected to the valve and installed the pipe with tracer wire and also installing the water tape. The contractor also asked about a thrust block on the 45 degree bend and I told him they needed a thrust block and also needs plastic wrap around the fittings. They may work tomorrow so I let them know not to cover anything up until Thursday when we will be back from our Christmas Break.

Comments: