

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSITE20193328  
Address: 920 NW PRYOR RD, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

| Inspection:                                      | Inspector:  | Outcome: | Date:                     |
|--|-------------|----------|---------------------------|
| <b>DE - Water Line - Construction Inspection</b> | Joe Starlin | Partial  | Tuesday, January 14, 2020 |

|                |      |   |
|----------------|------|---|
| Informational: |      |   |
| 1              | Misc | 12-30-19 10:21am They have installed approximately 60ft of waterline and poured kickers for two forty fives. They are now back to hammering on rock.  |
| Informational: |      |   |
| 2              | Misc | 1-2-19 2:42pm They have the fire line ran out of the building approximately 30ft. They have approximately 40ft of waterline installed and are getting ready to install a 45 and twenty feet of DIP. They have the right amount of rock and tracer wire.   |
| Informational: |      |   |
| 3              | Misc | 1-3-2020 9:22am They have installed approximately 40ft of waterline. Along with the DIP pipe.   |
| Informational: |      |   |
| 4              | Misc | 1-3-2020 2:10pm They have a total of 80ft installed and are backfilling with rock and dirt. Tracer wire is in place and they are laying tracer tape.  |
| Informational: |      |   |
| 5              | Misc | 1-6-2020 They have installed approximately 60ft of waterline along with a fire hydrant and valve. They will be pouring thrust blocks at a later date.   |
| Informational: |      |   |
| 6              | Misc | 1-7-2020 9:04am They are installing there last stick of pipe for the waterline. They will be pouring thrust blocks at 12 noon. They have tracer wire in place and plenty of rock. They are backfilling and using tracer tape. 2:17pm They have poured the thrust blocks and will backfill tomorrow. |

Informational:

7 Misc

1-14-20 10:20am With the water line complete at 9am we started flushing out the chlorine. 11:30am They have flushed the chlorine out and we will pull samples tomorrow.

**Comments:**