

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20191376

Address: 920 NW PRYOR RD, LEES SUMMIT, MO 640811010 NW PRYOR RD, LEES SUMMIT, MO 640811020 NW PRYOR RD, LEES SUMMIT, MO 640811030 NW PRYOR RD, LEES SUMMIT, MO 640811000 NW PRYOR RD, LEES SUMMIT, MO 640811901 NW LOWENSTEIN DR, LEES SUMMIT, MO 640812070 NW LOWENSTEIN DR, LEES SUMMIT, MO 640812100 NW LOWENSTEIN DR, LEES SUMMIT, MO 64081801 NW BLACK TWIG LN, LEES SUMMIT, MO 64081900 NW PRYOR RD, LEES SUMMIT, MO 640812050 NW LOWENSTEIN DR, LEES SUMMIT, MO 640812060 NW LOWENSTEIN DR, LEES SUMMIT, MO 64081840 NW PRYOR RD, LEES SUMMIT, MO 640812061 NW LOWENSTEIN DR, LEES SUMMIT, MO 64081803 NW BLACK TWIG LN, LEES SUMMIT, MO 64081711 NW BLACK TWIG LN, LEES SUMMIT, MO 64081713 NW BLACK TWIG LN, LEES SUMMIT, MO 64081709 NW BLACK TWIG LN, LEES SUMMIT, MO 640812110 NW CHIPMAN RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Sanitary Sewer - Air Test	Joe Starlin	Partial	Wednesday, December 11, 2019

Informational:

1 Misc

Bill from ESS performed the air test for the following sanitary lines. Gauges were calibrated within the last year. MHA9 to MHA10, MH A10 to MHA11, MHA10 to MHD1 and MHA11 to MHG1 all passed. We couldn't perform any further testing due to 2 broken gauges. RP 9-3-19

Informational:

2 Misc

9-4-19 They are testing from A-7 to A-8 269 feet. A-7 to A-8 has passed. We are now setting up for A-8 to A-9. A-8 to A-9 has passed. 1:28pm we are testing from A-11 to A12. It has passed, it held for 7:34 at 4psig. 2:59pm We are testing from E-1 to T-32. It has passed. 5:14pm We are testing E-2 to E-1. E-1 to E-2 passed.

Informational:

3 Misc 9-9-19 8:18am They are setting up for the air test for A-12 to A-14 The air test has passed for A-12 ton A-14.

Informational:

4 Misc 10-24-19 10:01am We are testing from C-1 to B-1 at the north east end of the site. The gauge being used is certified. The line has passed, it held for 7:34 min:s at 4 psig. 10:22am We are now setting up for the air test from C1 to C2. This will be a 10 minute air test. C1 to C2 has passed. 2:04pm They are setting up to air test between A14 to A15. A14 to A15 has passed.

Informational:

5 Misc 10-25-19 We are testing from A10 to D2. A10 to D1 and D2 has passed the air test.

Informational:

6 Misc 12-4-19 12:50pm The air test passed from A1 to A7 except for A5 to A6, it did not pass. I inspected A3 to A4. John Jackson inspected the rest. John worked past 4pm on site and timed out at 5pm.

Corrective Action Required:

7 Air Test Failed From A4 to A5 contractor will continue trying to resolve issue. John M. Jackson onsite to observe and report test results. Rapid pressures loss after less than a minute of start time.

Comments: