

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20191376

Address: 920 NW PRYOR RD, LEES SUMMIT, MO 640811010 NW PRYOR RD, LEES SUMMIT, MO 640811020 NW PRYOR RD, LEES SUMMIT, MO 640811030 NW PRYOR RD, LEES SUMMIT, MO 640811000 NW PRYOR RD, LEES SUMMIT, MO 640811901 NW LOWENSTEIN DR, LEES SUMMIT, MO 640812070 NW LOWENSTEIN DR, LEES SUMMIT, MO 640812100 NW LOWENSTEIN DR, LEES SUMMIT, MO 64081801 NW BLACK TWIG LN, LEES SUMMIT, MO 64081900 NW PRYOR RD, LEES SUMMIT, MO 640812050 NW LOWENSTEIN DR, LEES SUMMIT, MO 640812060 NW LOWENSTEIN DR, LEES SUMMIT, MO 64081840 NW PRYOR RD, LEES SUMMIT, MO 640812061 NW LOWENSTEIN DR, LEES SUMMIT, MO 64081803 NW BLACK TWIG LN, LEES SUMMIT, MO 64081711 NW BLACK TWIG LN, LEES SUMMIT, MO 64081713 NW BLACK TWIG LN, LEES SUMMIT, MO 64081709 NW BLACK TWIG LN, LEES SUMMIT, MO 640812110 NW CHIPMAN RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Sanitary Sewer - Vacuum	Joe Starlin	Failed	Tuesday, December 10, 2019

Informational:

1	Misc	Bill from ESS performed the vacuum test on the following sanitary man holes. The gauge was calibrated within the last year. MHA9, MHA10, MHA11, MHD1, MHG1 all passed. RP 9-3-19
---	------	--

Informational:

2	Misc	9-4-19 10:14am They are setting up to do a vacuum test on manhole A-8. This test will take 2.5 min..10:26 It has passed the vacuum test for A-8. 1:44pm They are setting up for the vacuum test for A-12. A-12 passed it held for the required time. C-1 manhole has failed the vacuum test. They are going to set up on E-2. E-2 has passed.
---	------	---

Informational:

3	Misc	9-9-19 8:54am They are setting up for Vacuum test on A-13 and A-14.
---	------	---

Informational:

4 Misc

9-9-19 8:54am They are setting up for Vacuum test on A-13 and A-14. 9:13am A-13 has passed vacuum. 9:30am A-14 has passed vacuum.

Informational:

5 Misc

10-24-19 12:55pm The vacuum held on manhole B1. 1:05pm We are testing C2. It has passed.

Informational:

6 Misc

10-24-19 The vacuum test on manhole A15 has passed.

Informational:

7 Misc

10-25-19 2:33pm The vacuum test on D1 has passed. The vacuum test on D2 has passed.

Informational:

8 Misc

12-10-19 1:31pm They are setting up the vacuum test for manhole C1. 2:15pm The vacuum test failed. They will need to make corrections.

Comments: