

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20191376

Address: 920 NW PRYOR RD, LEES SUMMIT, MO 640811010 NW PRYOR RD, LEES SUMMIT, MO 640811020 NW PRYOR RD, LEES SUMMIT, MO 640811030 NW PRYOR RD, LEES SUMMIT, MO 640811000 NW PRYOR RD, LEES SUMMIT, MO 640811901 NW LOWENSTEIN DR, LEES SUMMIT, MO 640812070 NW LOWENSTEIN DR, LEES SUMMIT, MO 640812100 NW LOWENSTEIN DR, LEES SUMMIT, MO 64081801 NW BLACK TWIG LN, LEES SUMMIT, MO 64081900 NW PRYOR RD, LEES SUMMIT, MO 640812050 NW LOWENSTEIN DR, LEES SUMMIT, MO 640812060 NW LOWENSTEIN DR, LEES SUMMIT, MO 64081840 NW PRYOR RD, LEES SUMMIT, MO 640812061 NW LOWENSTEIN DR, LEES SUMMIT, MO 64081803 NW BLACK TWIG LN, LEES SUMMIT, MO 64081711 NW BLACK TWIG LN, LEES SUMMIT, MO 64081713 NW BLACK TWIG LN, LEES SUMMIT, MO 64081709 NW BLACK TWIG LN, LEES SUMMIT, MO 640812110 NW CHIPMAN RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Sanitary Sewer - Mandrel	Joe Starlin	Partial	Thursday, October 24, 2019

Corrective Action Required:

1	Misc	Bill from ESS performed the mandrel test on the following sanitary lines. The mandrel was the correct size for the 8 inch line 7.37 inches. MHA9 to MHA10, MHA10 to MHA11, MHA11 to MHA12, MHA11 to MHG1 all passed. MHA10 to MHD1 failed the test. It appears that the sanitary pipe is crushed about 7 feet from MHA10. Bill and Rudy are aware of the failure of this sanitary line. RP 9-3-19
---	------	---

Informational:

2	Misc	9-4-19 They pulled the mandrel from A-12 to A-11. It passed. They pulled the mandrel from T-30 to C-1
---	------	---

Informational:

3	Misc	9-9-19 9:32am They are setting up at A12 to pull the material to A-13. The
---	------	--

mandrel passed from A-12 to A-13. 9:46am They are pulling from A-13 to A-14. 9:58am The mandrel did not make it through A-13 to A-14.

Informational:

4 Misc

10-24-19 10:40am They are pulling the mandrel from B1 to C1. It did not pass. The mandrel got stuck approximately 6ft from C1. They pulled the mandrel from C2 to C1, it passed.

Comments: