

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20192722

Address: 392 NW CHIPMAN RD, Unit:ES, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

| Inspection: | Inspector: | Outcome: | Date: |
|---|-------------|----------|---------------------------|
| DE - Miscellaneous PWORKS Inspection | Joe Starlin | Partial | Friday, February 14, 2020 |

Informational:

| | | |
|---|------|---|
| 1 | Misc | 2-7-20 9:40am I spoke with Mike Confer about the pole location. I informed him that we were waiting on awswers from Everyg. 1:18pm Mike with capital is needing to move a pedistol pole due to AT&T line being in the way. I told him we would check on it and let him know. After speaking with Erin Capital is allowed to move the pedistol pole to the south side of the sidewalk. |
|---|------|---|

Informational:

| | | |
|---|------|--|
| 2 | Misc | 2-10-20 8:20am There is no work taking place at this time. 11:30am Capital is on site and have placed a new power pole at the south west corner. They have board out holes for signal pole's No. 2 and 10 at this time. They will be boaring for No. 8 after lunch. 1:30pm They have the hole board out for number 8 and have pulled to the north side. Capital has the transformer hug on the new pole. |
|---|------|--|

Corrective Action Required:

| | | |
|---|------|--|
| 3 | Misc | 2-14-20 9:35am Capital is on site setting the steel and forming to pour light pole bases. They are planning on pouring Monday 2-17-20 at 10am. |
|---|------|--|

Comments: