CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200 **DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #:PRSUBD20192722Address:392 NW CHIPMAN RD, Unit:ES, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspectio	on:	Inspector:	Outcome:	Date:
DE - Grading/Excavation/Fill Inspection		Joe Starlin	Partial	Monday, October 07, 2019
Informational:				
1	Misc	10-4-19 They are digging out for the turn lane. They hit a communication line		
		for traffic signals. The contractor will be making the repairs.		
Informational:				
2	Misc	10-7-19 They have the geogrid and base installed. They are getting ready to cut grade. They will be hand pouring and doing a monolithic curb.		

Comments: