

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20191955
Address: 920 NE DEERBROOK ST, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Footing Inspection - Commercial	Mark Harding	Failed	Tuesday, February 18, 2020

Corrective Action Required:

1	Misc	- NO PRIOR FOOTIN INSPECTION, NO PSI REPORTS. 3RD PARTY INSPECTION WAS NOT APPROVD BEFORE POURING. SECTION OF FOOTING WITH REBAR TOWARD STAIR IS NOT 1'4" PER PLANS. STAIR FOOTINGS - FAILED. NO DIAGRAM FOR INSEPCTION REVOSE PLANS SHOWING DETAIL. MIN CLEARANCE 3", CLEAN REBAR, LAP ON BAR NOT 24".
---	------	--

Comments: