

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSUBD20191897  
Address: 3200 SW PERGOLA PARK DR, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>DE - Water Line - Coliform Test 1</b>	Ronald Paynter	Partial	Wednesday, February 19, 2020

Informational: 1	Misc	Chlorinated the water line. Will dechlorinate the line tomorrow after 10:30 AM. RP 2-17-20
---------------------	------	--

Informational: 2	Misc	Dechlorinated the water lines. Will pull first Bac T samples tomorrow. RP 2-18-20
---------------------	------	---

Informational: 3	Misc	Pulled first samples from water lines 1, 2 and 3 for the Bac T test performed by Keystone Labs. Will get results tomorrow. RP 2-19-20
---------------------	------	---

**Comments:**