

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20192551
Address: 1701 SE OLDHAM PKWY, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Water Line - Construction Inspection	John Jackson	Partial	Friday, January 31, 2020

Informational:

1

Contractor has installed approximately 1300' of 12" PVC Public water main was installed from 1/2/20 to 1/30/20. Fittings were installed as-per plans Sheet W2.6, W2.5, & W2.4. There have been inclement weather that has slowed progress throughout the month of January. Contractor will continue to install 12" PVC Public water main.

Comments: