

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20192599
Address: 920 NE DEERBROOK ST, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Water Line - Construction Inspection	John Jackson	Partial	Thursday, February 20, 2020

Informational:

1 Misc

Contractor installed 2/45 deg bends and 6' length of 6" PVC pipe to finish installation of water main. The line for the project was Chlorinated @ 3:00 pm 2/20/20, so it will be de chlorinated no earlier than 3:00pm 2/21/20.

Comments: