

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20191131
Address: 1420 NE DOUGLAS ST, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Storm - Pipe	Joe Starlin	Partial	Tuesday, February 04, 2020

Informational:	
1 Misc	1-31-20 10:03pm They have installed approximately 80' of storm pipe. 2:15pm They have installed approximately 140' today.
Informational:	
2 Misc	1-30-20 11:31am They have one stick of roof drain pipe installed with plenty of rock. 1:46pm They have a total of 60' installed at this time.
Informational:	
3 Misc	1-29-20 9:06am 28 degrees outside. They are getting ready to start digging out for roof drains. They will call when the first stick of pipe is installed.
Informational:	
4 Misc	2-3-20 9:02am They have trenched out for approximately 100' and are installing rock for the pipe. They installed the storm pipe and backfilled.

Comments: