

Inspection Summary

Permit #: PRPWFR20171420,
CREEKSIDE AT RAINTREE

Address:

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DE - Erosion Sediment Control (ESC) Inspection		Failed	Friday, February 21, 2020

Corrective Action Required

Your project is in violation of the Erosion and Sediment control policy.

There are a number of lots in the subdivision that need erosion control devices to be corrected, installed & maintained.

There are a number of lots that need the correct construction entrances to be installed.

The streets are covered in mud, silt and loose rock and need to be cleaned asap.

The weather forecast is calling for significant rain in the next 48 hours so please make corrections to the erosion control efforts for this permit asap to avoid stop work orders and freezing of permits.

Notify builders with active permits to make corrections to their ESC devices and keep the sites contained.

Comments: