

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20192422

Address: 560 NW CHIPMAN RD, Unit:IR, LEES SUMMIT, MO 64086560 NW CHIPMAN RD, LEES SUMMIT, MO
64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Street - Surface Course	Joe Starlin	Partial	Saturday, November 23, 2019

Informational:

1 Misc

11-19-19 8:25am They have started pouring the north south road that runs between Aldi and Lot 4. They are using 5k mix. 10:39am They have finished pouring and are washing up there equipment.

Informational:

2 Misc

11-21-19 They are pouring the cut out on the east west road that ties in with the north south road for Aldi's. They will be covering with blankets.

Informational:

3 Misc

11-22-19 1:14pm They got a late start and are half way poured out. They should be done approximately 2:30pm. 2:47pm They are done pouring and are now cleaning up. They will be covering the concrete with blankets. Terricon is on site doing the testing.

Informational:

4 Misc

11-23-19 9:09am They have set up two approaches and are pouring on the south side. After the pour they will be covering with blankets due to weather. They have been told to stay ADA compliant on the north end.

Comments: