

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20192422

Address: 560 NW CHIPMAN RD, Unit:IR, LEES SUMMIT, MO 64086560 NW CHIPMAN RD, LEES SUMMIT, MO
64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Storm - Pipe	Joe Starlin	Partial	Monday, November 25, 2019

Informational:

1	Misc	11-6-19 They have installed 214ft of 12" storm. They have storm box A2 installed and will be pouring collars at 2:30pm. They have approximately 40ft of 18" installed.
---	------	--

Informational:

2	Misc	11-7-19 8:56am They have the last stick of storm installed and the collar and invert is poured.
---	------	---

Informational:

3	Misc	11-25-19 9:42am They have installed box 102 and are digging out for storm pipe. 101 to 102 is complete.
---	------	---

Comments: