

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20192859
Address: 492 NW CHIPMAN RD, LEES SUMMIT, MO 64086480 NW CHIPMAN RD, LEES SUMMIT, MO
64086470 NW CHIPMAN RD, LEES SUMMIT, MO 64086460 NW CHIPMAN RD, LEES
SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

| Inspection: | Inspector: | Outcome: | Date: |
|--------------------------|-------------|----------|-----------------------------|
| DE - Storm - Pipe | Joe Starlin | Partial | Thursday, November 14, 2019 |

| | | |
|----------------|------|---|
| Informational: | | |
| 1 | Misc | 11-11-19 They started working on the storm line on the site but stoped due to weather. |
| Informational: | | |
| 2 | Misc | 11-12-19 They are going to set storm boxes today. 1:26pm They have set box 301 and box 302. They are going to start running storm pipe out of 302. |
| Informational: | | |
| 3 | Misc | 11-13-19 8:54AM They installed four sticks of storm pipe yesterday. Today they have one stick installed and are digging in hard shell. They now have a total of four sticks of storm pipe in for the day. Storm box 302 is wrong and will need to be corrected. The throat is facing the wrong way. |
| Informational: | | |
| 4 | Misc | 11-14-19 10:16am They have storm box 303 installed and approximately 40ft coming out of it. 1:34pm They have 9 sticks of storm pipe coming out of box 303. |

Comments: