

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20192859

Address: 492 NW CHIPMAN RD, LEES SUMMIT, MO 64086480 NW CHIPMAN RD, LEES SUMMIT, MO
64086470 NW CHIPMAN RD, LEES SUMMIT, MO 64086460 NW CHIPMAN RD, LEES
SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Water Line - Construction Inspection	Joe Starlin	Partial	Wednesday, December 11, 2019

Informational:

1	Misc	12-6-19 They have the vault set and are getting ready to pour the floor.
---	------	--

Informational:

2	Misc	12-10-19 9:16am The water is shut off for the water tie-in. They are cutting into the main at this time.
---	------	--

Informational:

3	Misc	12-10-19 9:16am The water is shut off for the water tie-in. They are cutting into the main at this time. 12:07pm They have the tie-in complete and are pouring the thrust block now. They will cover with a blanket due to weather.
---	------	---

Informational:

4	Misc	12-10-19 9:16am The water is shut off for the water tie-in. They are cutting into the main at this time. 12:07pm They have the tie-in complete and are pouring the thrust block now. They will cover with a blanket due to weather.
---	------	---

Informational:

5	Misc	12-11-19 1:55pm They have approximately 100ft running from the vault to the east. They have the right amount of rock and are running wire with the pipe.
---	------	--

Comments: