

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20192859

Address: 492 NW CHIPMAN RD, LEES SUMMIT, MO 64086480 NW CHIPMAN RD, LEES SUMMIT, MO
64086470 NW CHIPMAN RD, LEES SUMMIT, MO 64086460 NW CHIPMAN RD, LEES
SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Storm - Pipe	Joe Starlin	Partial	Friday, December 06, 2019

Informational:

1	Misc	11-11-19 They started working on the storm line on the site but stoped due to weather.
---	------	--

Informational:

2	Misc	11-12-19 They are going to set storm boxes today. 1:26pm They have set box 301 and box 302. They are going to start running storm pipe out of 302.
---	------	--

Informational:

3	Misc	11-13-19 8:54AM They installed four sticks of storm pipe yesterday. Today they have one stick installed and are digging in hard shell. They now have a total of for sticks of storm pipe in for the day. Storm box 302 is wrong and will need to be corrected. The throat is facing the wrong way.
---	------	--

Informational:

4	Misc	11-14-19 10:16am They have storm box 303 installed and approximately 40ft coming out of it. 1:34pm They have 9 sticks of storm pipe coming out of box 303.
---	------	--

Informational:

5	Misc	11-15-19 2:12pm They have approximately 154 ft of pipe installed. They will be pouring collars and inverts at 4pm. Due to weather they were informed to cover with blankets.
---	------	--

Informational:

6	Misc	11-18-19 9:48am They have storm box 305 installed an collars poured. They have approximately 80ft coming out of box 305 heading for 306. Inverts are poured on box 301,303, and 304.
Informational:		
7	Misc	12-4-19 8:21am They are working on roof drains. Box 201 is installed and collars are poured and the invert.
Informational:		
8	Misc	12-6-19 All storm is installed and complete. They are waiting on a lid to repair the storm box.

Comments: